

~~SECRET~~

6 NOV 1970

MEMORANDUM FOR: Chief, Support Services Staff, DDS

SUBJECT : Status Report on the Records Storage Expansion,

25X1A6a

25X1A6d

1. [REDACTED] The bid opening date of 29 October 1970 for the moveable shelving project in [REDACTED] was 25X1A6d delayed two weeks due to a change in Wage Schedule Rates.

25X1C

[REDACTED] has received the current Wage Schedule Rates, and the bid opening date has been rescheduled for 17 November 1970.

25X1A6a

[REDACTED] information from the [REDACTED] Engineer, 25X1A indicates that the contractor is approximately 50 percent completed with the shelving work and 45 percent completed with electrical work in this building. A potential delay has surfaced in the procurement of security alarm equipment. Specified equipment is no longer available because the manufacturer is bankrupt. Alternate sources for this equipment are being investigated by the Physical Security Division, OS, and the [REDACTED] 25X1A6a Staff.

25X1A9a

Chief

Real Estate and Construction Division

~~SECRET~~



OL 0 6518